

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY Phase IX – Khammam District – Package No. AP 08 LB-84 – Providing BT on R/f Anisettypally to Markodu of Tekulapally Mandal – Accord post facto Extension of Agreement Time up to 16.12.2013 for a period of (290) days without imposing penalty – Orders – Issued.

-----  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II)DEPARTMENT.

G.O.Rt.No. 9

Dated :02.01.2014.  
Read the following :-

1. G.O.Ms.No.331, PR&RD (Progs.II)Department, dt.17.09.2010.
2. From ENC, PR&Admn., PMGSY, Hyd. Lr.No.W17/DEE-VI/PMGSY Ph-IX/AP 08 IX-LB 84-2013, Dt.11.12.2013.

--00--

**O R D E R :-**

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 16.12.2013 for a period of (290) days without imposing penalty in respect of the work "BT on R/f Anisettypally to Markodu of Tekulapally Mandal in Khammam District" sanctioned under PMGSY Phase IX due to forest land dispute and threatening of naxals, without imposing penalty as the delay was not attributed to the contractor.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, Hyderabad.  
The Superintendent Engineer, Panchayat Raj, Khammam District.  
Copy to:  
The P.S. to Minister (PR&RWS)  
The P.S. to Principal Secretary (PR)  
Stock File/Spare Copy.

//FORWARDED BY ORDER//

SECTION OFFICER.